



Document:	ENV-FM-OP Record of Watermain Installation and/or Connection
Applicability:	Linear
Activity ID:	

This document separates the following activities to be documented, as required for individual scenarios:

1. General Activity/Watermain/Project Information

2. New Watermains:

- Backflow Prevention for New Watermains
- Cleaning and Disinfection of New Watermains
- Microbiological and Other Sampling of New Watermains

3. Tapping and Connecting Watermains:

- <u>Tapping Information</u>
- Information on Connections and Placing into Service

Appendix 1: Regional Water Quality Standards

Appendix 2: Items to be documented as per MECP Watermain Disinfection Procedure (Aug, 2020) Section 3.1 Documentation for New Watermains

Hydrostatic testing of the watermain and/or connection against a valve must not proceed until satisfactory Microbiological Sample results are received. New watermains physically separated from the system may be pressure tested prior to disinfection.

Items marked with an asterisk (*) are required to be documented by regulation; all other items are required to be completed (when applicable) and documented for supporting regulatory compliance.

Complete applicable sections of this documentation package as activities occur and send completed copies to SI-Policy & Compliance Coordinator (<u>Emily Jardine</u>) for filing in Intelex.

Note: when new development or Local Municipality infrastructure is involved, the Local Municipality should receive copies of this form and attachments for their records.

Alternate documentation methods (e.g. specialty contractor's disinfection and commissioning packages) may be considered. Please provide to the Region's project representative with a minimum of two (2) weeks for review and comment prior to the planned activity.

Document Reference:	Document ID:	Page:	Rev: 1
ENV-FM-EM-Record of Watermain Installation and/or Connection	11888541	1 of 11	Jun 2021



Environmental Services Department



			DWQMS		
Document:	ENV-FM-OP				
		Record of Watermain Installation and/or Connection			
Applicability:	Linear	near			
Activity ID:					
Title/Identificatio	n of New Watermain Activity	/ – documented for	every section of this form		
Project ID, Water	main Name or ID, etc:				
REMINDER: reco	ord the total volume of water l	ost during installatio	n in the Water Loss Tracking Tool		
1st Part: " 2nd Part: '	: ID is made up of two parts Contract Number" (all spac "Chamber #" nain ID is PW200510-03		lash e removed for Asset ID name)		
General Activ	vity/Watermain/Proj	ject Informati	on		
Activity Performed	d – select all that apply for th	ne entire activity/p	roject (not just today's activities)		
Activity/Activities:	☐ New Installation	□ Tapping	☐ Connection		

*Schematic or Map (capture from GIS and markup a digital copy, or obtain as part of the disinfection plan, attach to record)

Include on Map:

- Backflow protection installation locations
- Chlorine Injection or Application points
- Flushing/Discharge Points
- *Microbiological and Residuals Sampling Points
- Valves and major appurtenances line valves, branch valves and status open/closed, valve chamber number, etc
- Watermain diameters and materials (existing and new)
- Any nearby major intersections, maintenance hole/chambers, hydrants, other appurtenances, etc.





Document:	ENV-FM-OP Record of Watermain Installation and/or Connection
Applicability:	Linear
Activity ID:	

Backflow Prevention (BFP) for New Watermains

Backflow Prevention Devices are required for installation and filling of new watermains.

Be sure to note installation location(s) of BFP on the map

*BFP Method Used:	☐ Air Gap (CSA B64.10)	☐ RP (AWWA C651, CSA B64.10, B64.10.1)		
*RP tested as per	1.1.1 of MECP Procedure?	□ Yes		
BFP relocated same day?	□ No	□Yes		
If applicable, Name of Certification of York Region):	ed Operator who guarded the	e BFP during relocation (and their employer, if		
Owner/Agent Responsible t	for installing and testing B	FP:		
☐ York Region (please specify	Name of Branch and Staff Nam	me):		
□ Local Municipality (LM) <i>(please specify Name):</i>				
☐ Specialty Contractor (pleas	e specify Name):			
If the BFP is installed on Region this record.	al infrastructure, a copy of the t	est certificate is required and must be attached to		
Operations representative that the	hey are satisfied with the BFP o	en confirmation from the Local Municipality's Water levice, disinfection process, and sampling results to funicipality certificates is optional but preferred.		

Document Reference:	Document ID:	Page:	Rev: 1
ENV-FM-EM-Record of Watermain Installation and/or Connection	11888541	3 of 11	Jun 2021





Liivii oiiii entai oei	vices Department			ISO 14001 DWOMS
Document:	ENV-FM-OP			
	Record of Waterma	in Installation	and/or Conr	nection
Applicability: Activity ID:	Linear			
	 Disinfection of I	New Water	mains	
Preliminary Clean	ing of New Watermains	s (Before Disinfe	ection)	
-	ing and/or flushing: AW ion Technical Specificat		2 and 4.5.2; MI	ECP Procedure – 1.1.2; as
*Pre-disinfection	swabbing:	□ No] Yes
*Pre-disinfection	(preliminary) flushing:	☐ 3 ft/sec (0.91	Im/sec)	l flush 2-3 pipe volumes
☐ Turbidity after	preliminary flushing and	l/or swabbing is	less than 1.0 N	ITU
REMINDER: reco	ord the total volume of w	ater lost in the V	Vater Loss Tra	cking Tool and/or Maximo
Watermain Disinfe Disinfection: AWW	ection /A C651 – 4.1 to 4.7; ME	ECP Procedure -	- 1.1.2	
*Disinfection Me	ethod (minimum conta	ct time is noted	I next to each	type of disinfection)
☐ Tablet (24 hrs)	□ Continuous Feed ((24 hrs) □ Slu	g (3 hrs) [⊐ Spray (30 mins)
	*Chemical	Meets AWWA a	nd NSF 60? [□ Yes (obtain copy)
*Chlorine Conce	entrations at Start and	End of Contact	Time	
*Disinfection Star	*Disinfection Started: dd-mmm-yyyy hh:mm 24hr			
*Contact Period Ended: dd-mmm-yyyy hh:mm 24hr				
*Location (refere	nce the points on map)	*Start (mg/L)	*End (mg/L)	*Decrease in mg/L (% decrease also required for tablet or continuous feed methods)

Document Reference: ENV-FM-EM-Record of Watermain Installation	n and/or Connecti	ion	Document I 11888541	 Rev: 1 Jun 2021	





	an due
Document:	ENV-FM-OP Record of Watermain Installation and/or Connection
Applicability:	Linear
Activity ID:	

Microbiological and Other Sampling of New Watermains

*REMINDER: mark approximate locations of samples on the map and record disinfectant residuals at the time of sampling on the Chain of Custody form.

Be sure to attach a copy of the Chain of Custody form(s) and results to this record.

*Microbiological samples taken?	☐ Yes	If yes, how many sets?		
Other samples taken?	□ Yes	□ No		
□ Regional Water Quality Standards are satisfied – Refer to Appendix 1.				
☐ Sample results reviewed and accepted by OMM (required before watermain can be placed into service)				
*Chain of Custody number(s):				
Staged Sampling (if applicable)				
Staged Sampling where limited sa	ampling poin	ts available:		
		ts available: as per 5.1.1.2 and 5.1.1.3 of AWWA C651)		
(calculate intervals to represent length *Flow Rate (L/s)	of watermain	as per 5.1.1.2 and 5.1.1.3 of AWWA C651)		
(calculate intervals to represent length *Flow Rate (L/s)	of watermain	*Calculated Length (m)		
(calculate intervals to represent length *Flow Rate (L/s)	of watermain	*Calculated Length (m)		
*Flow Rate (L/s) *Time each sample is taken: (hh:m	of watermain	*Calculated Length (m)		

Document Reference:	Document ID:	Page:	Rev: 1
ENV-FM-EM-Record of Watermain Installation and/or Connection	11888541	5 of 11	Jun 2021





Document:	ENV-FM-OP Record of Watermain Installation and/or Connection
Applicability:	Linear
Activity ID:	

Tapping of Watermains

Confirm: all surfaces and equipment which will come into contact with Drinking Water have been cleaned and disinfected using a minimum of 1% sodium hypochlorite solution immediately prior to installation. If any disinfected surfaces came into contact with soil and/ or water in the excavation, cleaning and disinfection was repeated.

SDS sheet provided for disinfectant (compliant to AWWA and NSF/ANSI/CAN 60)
Proper disinfection of all surfaces and equipment for tapping is satisfactory
A Certified Operator directly supervised and/or performed the tapping

Name of witnessing Certified Operator:

Name of witnessing Operator's employer:

Date of Tapping: dd-mmm-yyyy

Notes regarding Tapping activity, e.g. Live Tap or Dry Tap (optional):





Document:	ENV-FM-OP Record of Watermain Installation and/or Connection
Applicability:	Linear
Activity ID:	

Connection and Placing into Service (1 of 2 pages)

General Information regarding any Connection (complete as many copies as required)

In all situations, the Region requires a minimum chlorine residual of 0.5 mg/L (or representative of the area) after flushing and prior to placing the watermain into service. If the chlorine residual dropped below 0.05 mg/L for a free system or 0.25 mg/L for a combined system at any time following initial disinfection, re-flushing and microbiological re-sampling (at a minimum) are required before the watermain can be placed into service.

disinfection, re-flushing and microbiological re-sampling (at a minimum) are required before the watermain can be placed into service.
☐ Length of Connection ≤ 6m (One Pipe Length)
*Name of Certified Operator (and their employer) that witnessed installation and disinfection of the Connection:
If not witnessed by a Certified Operator, the connection must remain isolated, except while being flushed or sampled, until at least one satisfactory microbiological sample that meets Regional Water Quality Standards is received, reviewed and approved by OMM.
*Chain of Custody number:
Type of system: ☐ Free Chlorine ☐ Combined Chlorine
*Post-flushing Chlorine residual (as applicable)
Free (mg/L)
Total or Combined (mg/L)
☐ Length of Connection > 6m (Greater than One Pipe Length)
Approximate length of Connection (m): [free text box]
Connections >6m shall be undertaken in accordance with Section 4.10.2 of ANSI/AWWA Standard C651 unless exercising the exception to standard requirements (up to a maximum length of 40m)
*Reason for exception: □ Disturbance to existing thrust block □ Impact to major road corridor
A Certified Operator must witness the installation and disinfection of the connection. The connection must remain isolated, except while being flushed or sampled, until two satisfactory microbiological samples that meet Regional Water Quality Standards are received, reviewed and approved by OMM.
*Name of Certified Operator and employer:
*Chain of Custody number(s):
Type of system: ☐ Free Chlorine ☐ Combined Chlorine
*Post-flushing Chorine residual (as applicable)
Free (mg/L)
Total or Combined (mg/L)

Document Reference:	Document ID:	Page:	Rev: 1
ENV-FM-EM-Record of Watermain Installation and/or Connection	11888541	7 of 11	Jun 2021



Environmental Services Department



Document:	ENV-FM-OP Record of Waterm	ain Installation and	or Connection
Applicability:	Linear		
Activity ID:			
Sanitary Condition	ns and Disinfection for	Connection	
*Sanitary Constru	ction Practices Follow	ed? □ No	□ Yes
*Proper Disinfecti	on Performed?	□ No	□ Yes
Return to Service	of Watermains Isolate	ed from the Distributio	n System** (if applicable)
☐ Flush and Micr	obiological Sample		
☐ Flush, Re-disir	fect, and Microbiologic	al Sample	
Specification 025	11 and MECP Waterm OMM before implemer	ain Disinfection Proced	ermain (as detailed in Technical lure Section 1.7) and it must be reviewed a a copy of the re-commissioning plan for
	stermain was Placed in		
Time watermain	olaced into service: <i>hh</i>	:mm 24 hr	
Type of system: [☐ Free Chlorine ☐ Co	mbined Chlorine	
*Post-flushing Ch	orine residual (if not re	corded under connection	on, e.g. delayed placing into service)
Free (mg/	L)		
Total or C	ombined (mg/L)		
	ushing and microbiolog		maintained prior to placing into .1.3 of MECP Watermain
Any additional cor	nments regarding Con	nections and Placing i	nto Service (Optional)

Document Reference:	Document ID:	Page:	Rev: 1
ENV-FM-EM-Record of Watermain Installation and/or Connection	11888541	8 of 11	Jun 2021





Document:	ENV-FM-OP Record of Watermain Installation and/or Connection
Applicability:	Linear
Activity ID:	
Form Review	
Complete as application:	ble. Who completed the Form(s)? Complete all that applies.
☐ Subcontractor	Company Name:
Name of Person(s) and Role(s):
☐ Developer's A	gent Company Name:
Name of Person(s) and Role(s):
☐ York Region C	0MM Group: □ Linear Team □ East Team □ West Team □ Central Team
Name of Person(s):
Form Review: Wh	o reviewed the Form(s) completion? Complete all that applies.
☐ York Region C	PD Group: □ Project Team □ Delivery Implementation □ Other
Name of Person(s) and Role:
☐ York Region IA	M Group: □ Approvals □ Capacity Assignment and Servicing Agreements
Name of Person(s) and Role:
	MM Group: □ Linear Team □ East Team □ West Team □ Central Team
Name of Person(s):

Please send completed form, photos and other items to emily.jardine@york.ca

Document Reference:	Document ID:	Page:	Rev: 1
ENV-FM-EM-Record of Watermain Installation and/or Connection	11888541	9 of 11	Jun 2021





Document:	ENV-FM-OP Record of Watermain Installation and/or Connection
Applicability:	Linear
Activity ID:	

Appendix 1: Regional Water Quality Standards

Water Infrastructure	Microbiological Parameter (units CFU/100mL)			
	E. Coli	Total Coliform	Background Count	Heterotrophic Plate Counts
Transmission/Source/Storage	Absent, 0	Absent, 0	20	50

Water Chemistry Parameter	Standard		
Chlorine (free or combined systems) ¹	0.5 mg/L ¹ (or representative of the system)		
Turbidity	< 1.0 NTU		
pH	7 - 8.5		

¹Regional standard requiring a higher minimum residual (at the time of placing a watermain into service) than what is required by MECP.





Document:	ENV-FM-OP Record of Watermain Installation and/or Connection
Applicability:	Linear
Activity ID:	

Appendix 2: Items to be documented as per MECP Watermain Disinfection Procedure Section 3.1 Documentation for New Watermains

Backflow Prevention:

- One of Two Options:
 - Air gap (as defined in CSA Standard B64.10), or
 - Reduced Pressure Principle Backflow Preventer (as per Section 4.8.9 of ANSI/AWWA C651, CSA B64.10.1)
- Backflow preventer tested as per Section 1.1.1 of MECP procedure.

Pre-disinfection swabbing and/or flushing have been completed.

Disinfection Process:

- Method of disinfection
- Disinfection chemical complies with both the AWWA and NSF/ANSI/CAN 60 Standards
- Date and Time disinfection started, and Date and Time contact time ended
- Chlorine concentration at start and end of contact time at each sampling point
- Decrease in chlorine concentration in mg/L and/or percentage as applicable

Microbiological Sampling referred to in Section 1.1.3:

- Schematic or drawing showing approximate location where Microbiological Samples were taken
- Microbiological and disinfectant residual sample results
- For staged sampling: flow rate, time each sample was taken and calculated length

Connections referred to in Section 1.1.4:

- Length of Connection
- Confirmation whether sanitary construction practices were followed
- Confirmation that proper disinfection was performed
- Name of Certified Operator present for the installation of the Connection (if applicable/required)
- Results of Microbiological and disinfectant residual samples (if applicable/required)
- Reason for using the exception under s. 1.1.4.2 (if used)
- Disinfectant residual after watermain is flushed and put in service
- Date and time watermain was placed into service

Document Reference:	Document ID:	Page:	Rev: 1
ENV-FM-EM-Record of Watermain Installation and/or Connection	11888541	11 of 11	Jun 2021